BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work : Maintenance of water supply Existing borewells at Dasarahalli and Rachenahalli Surrounding area in Ward No. 06 Byatarayanapura Sub Division

EMB

Pre-Measurements

Job Code: 006-22-000002

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
PRE MEASUREMENTS

Name of work: Maintenance of water supply Existing borewells at Dasarahalli and Rachenahalli Surrounding area in Ward No. 06 Byatarayanapura Sub Division
Work Order No: BBMP/EE/BTP/WO/50/2021-22 dt: 09.03.2022
JOB NUMBER: 006-22-000002
Estimate Cost: 25.00 lakhs.
As No: AS/CE(YNK)/25/2021-22 dt:28.09.2021
Ts No :TS/ CE(YNK) /47/2021-22 dt : 28.09.2021
Name of Contractor : Sri. Narayana Rao S

Sl No	Description of item	Unit	No	L	B	D	Qty
(43) 45	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)						
	Suresh Layout Main Road (Anjanadri Layout)	Cum	1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	15.00	0.45	0.75	5.06
	Suresh Layout Cross Road		1	30.00	0.45	0.75	10.13
			1	20.00	0.45	0.75	6.75
	Bharathnagara Abbubakkar Masjid Road Cross Road-1		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	20.00	0.45	0.75	6.75
	Bharathnagara Abbubakkar Masjid Road Cross Road-2		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	20.00	0.45	0.75	6.75
	Bharathnagara Abbubakkar Masjid Road Cross Road-3		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	20.00	0.45	0.75	6.75
	Bharathnagara Abbubakkar Masjid Road Cross Road-4		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	20.00	0.45	0.75	6.75
	Cross Roads		1	30.00	0.45	0.75	10.13
			1	20.00	0.45	0.75	6.75
	Cross Roads		1	20.00	0.45	0.75	6.75
				Actiual Qty			173.81
				Limited to			**165.38**

10.10.2022
Assistant Engineer
Ward No.06

10/10
Executive Engineer
Byatarayanapura Sub division

(44) 46	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg /cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 96, I.NO - 13.73.2, PWD SR 18-19) 75 mm dia 6 KSC PVC pipe						
	Suresh Layout Main Road (Anjanadri Layout)	Cum	1	30.00			30.00
			1	30.00			30.00
			1	15.00			15.00
	Suresh Layout Cross Road		1	30.00			30.00
			1	20.00			20.00
	Bharathnagara Abbubakkar Masjid Road Cross Road-1		1	30.00			30.00
			1	30.00			30.00

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			1	20.00			20.00
	Bharathnagara Abbubakkar Masjid Road Cross Road-2		1	30.00			30.00
			1	30.00			30.00
			1	20.00			20.00
	Bharathnagara Abbubakkar Masjid Road Cross Road-3		1	30.00			30.00
			1	30.00			30.00
			1	20.00			20.00
	Bharathnagara Abbubakkar Masjid Road Cross Road-4		1	30.00			30.00
			1	30.00			30.00
			1	20.00			20.00
	Cross Roads		1	30.00			30.00
			1	20.00			20.00
	Cross Roads		1	20.00			20.00
				Actiual Qty			455.00
				Limited to			490.00

12.10.2022

Assistant Engineer
Ward No.06

Asst. Executive Engineer
Byatarayanapura Sub division

Scanned by CamScanner